

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

1. First and Final

(For Other Works)

Date.....2014

Division: **Byatarayanapura**

Sub-Division: **Kodigehalli sub division**

AEELKSD/SBR/189/14-15

dt 21/6/14

Bill Received No. **196**

Dated **31-07-14**

Divisional

Sub Divisional

Cash Book Voucher No..... Dated.....

Work Code: 007-13-000007

Est.Cost: 19.90 Lakhs D.R.No.:

Schedule Docket No. **31-07-14** Head of Account: **P-1731**

Name of Work (as per sanctioned estimate: **Improvements to Roads, Drains and Asphlting to Roads Vinayaka layout 1st cross, 1st Stage in ward no. 7, Byatarayanapura.**

Name of Contractor and Full Address: **Sri. H S NATARAJ, #505, 5TH CROSS, 3RD BLOCK RAJAJINAGARA BANGALORE 560 010.**

Reference to Agreement No.EE/BTP/BBMP/E-PMT/447 /2013-14

Date: 16.03.2013

Certified that the measurements were taken by me on **21/6/14** and recorded of Pages **1921 25-28** measurement Book No. **1922** and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on **21/6**.....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of work and the contractor has not previously received any advance on this security. These materials are of imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

Sub-Division Office

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.....
- 3) " Balance
- 4) Deduct Payment:

- a. Amount of previous payment as in the Office Cash Book Voucher

No.....Dated.....S.D. No.....

adjusted towards cash advance recovery of

- b. Payments } cost store or other material supplied.
Now made } recovery of amount creditable to this/other work
Amount paid on this bill Cheque / Cash.

- 5) Balance being unpaid value of work done held in reserve.
- 6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
- 7) Net amount due to or from Contractor unadjustments items.
- 8) Advance to Contractor for materials brought to site (as detailed) within.
- 9) Value of Government materials supplied.

Total amount adjusted -

Contractor's Signature

Received Rs..... (in words).....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

Witness

1.

2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

Stamp

1996630=00

279089=00

17,17,511=00

Executive Engineer

H.V. 1

22/2

Sl. No.	Items grouped under sub-Heads and Sub-Works of the Estimate	Unit
1	Removing BS Slab of drain and stacking.	Sqm
2	Refixing stone slabs of drains and pointing in CM 1:3.	Sqm
3	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete. (7.50cms thick)	Sqm
4	KSRRB M300-2: Earth work excavation by manual means in Ordinary Soil involving an average horizontal throw up to 2mts and an average lift up to 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications complete as per specifications. MORTH Chapter 3.	Cum.
5	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occurring during rolling including cost of all labour, HOM of machinery complete as per specifications. (167, I.No. 19.64) SR 2012-13	Cum
6	KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. (P. 167, Item No. 20.18) SR 12-13	Cum
7	KSRRB M500-6. Providing and applying primer coat with bitumen emulsion on prepared surface of granular base including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. (P. 172, Item No. 21.6) SR 12-13	Sqm
8	KSRRB M500-18. Providing and laying semi dense bituminous concrete 25 mm thick with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 4.5 to 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 500.8 complete in all respects as per specifications. with 80/100 grade bitumen using 40-60 HMP using mechanical paver (P. 174, Item No. 21.20.5) SR 12-13	Cum
Total		

Certificate

- 1 Certified that the above work done satisfactory and no materials issued from departmentally

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	1405.80	45.00	63261.00	1405.80	63261.00	
-	-	1124.64	64.00	71977.00	1124.64	71977.00	
-	-	281.16	321.00	90252.00	281.16	90252.00	
-	-	963.20	59.00	56829.00	963.20	56829.00	
-	-	4816.00	4.00	19264.00	4816.00	19264.00	
-	-	681.60	1077.00	734083.00	681.60	734083.00	
-	-	3408.00	43.00	146544.00	3408.00	146544.00	
-	-	85.20	9559.00	814427.00	85.20	814427.00	
				1996637.00		1996637.00	

(Signature)

(Signature)
 ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರರು
 ಕೊಡಗೇಹಳ್ಳಿ ಉಪವಿಭಾಗ
 ಯಂತ್ರಪಂಚ ಕಛೇರಿ, ಬಿ.ಬಿ.ಎಂ.ಪಿ
 ಬೆಂಗಳೂರು - 560092